

2017 Lutheran Coalition Build						
Day	Date	Task	Affiliate	Address	Breakfast	Lunch
1	25-Mar	First Nail - Exterior Wall Framing	NW Metro	2737 Country Creek Way, Kennesaw	Cross of Life	Holy Trinity
2	1-Apr	2nd FL floor sys	NCG	6017 Kemp Drive, Acworth	Good Shepherd	Cross of Life
3	8-Apr	2nd floor walls	NCG	6017 Kemp Drive, Acworth	Holy Trinity	LCR
4	29-Apr	Siding	NCG	6017 Kemp Drive, Acworth	Timothy	Rivercliff
5	6-May	Siding	NCG	6017 Kemp Drive, Acworth	LCR	Good Shepherd
6	13-May	Drywall/Siding	NCG	6017 Kemp Drive, Acworth	Prince of Peace	Timothy
7	20-May	Drywall/Siding	NCG	6017 Kemp Drive, Acworth	Faith	CTS
8	3-Jun	Paint	NCG	6017 Kemp Drive, Acworth	St. Luke	Faith
9	10-Jun	Paint	NCG	6017 Kemp Drive, Acworth	LCR	Prince of Peace
10	17-Jun	Pre-Landscape	NCG	6017 Kemp Drive, Acworth	CTS	---
11	24-Jun	Landscape	NCG	6017 Kemp Drive, Acworth	Rivercliff	LCHFH
		Contingency	NCG	6017 Kemp Drive, Acworth	---	---
	15-Jul	Dedication Ceremony - 9:00 a.m.	NCG	6017 Kemp Drive, Acworth	---	---

Rev C Updated 3/18/17